

## What happened in February?

Thank you for those who have signed up to receive the monthly e-newsletter for the Harbourside project.

February was another busy month at Harbourside progressing with civil works. The following activities were undertaken:

- Continuation of bulk excavation and loading out of excavated materials, noting we reached the base of the basement at the Southern end of the basement
- Continuation of concrete foundation elements including tower crane bases
- Continuation of temporary anchoring works
- Continuation of Toe Bolts to piles
- Continuation of shotcrete to the perimeter of the basement
- Commencement of stage 2 piling works at the Southern end of the site.

## What's planned for March?

Similar to the nature of the works undertaken in February, the following activities are planned for March:

- Completion of stage 2 piling works at the Southern end of the site
- Continuation of bulk excavation and loading out of excavated materials
- Continuation of concrete foundation elements including tower crane bases
- Continuation of temporary anchoring works
- Continuation of Toe Bolts to piles
- Continuation of shotcrete to the perimeter of the basement
- Continuation of stage 2 piling works at the Northern end of the site
- Commencement of detail excavation to the basement.





# Activities planned outside standard construction hours

Works under SSDA N.02 Main Works commenced in February following approval obtained in late 2023. The approved hours for work activities are:

- Between 7:00 am and 7:00 pm, Mondays to Fridays inclusive.
- Between 7:00 am and 5 pm, Saturdays.
- Between 5 pm and 6 pm, Saturdays (internal works only).
- No work will be carried out on Sundays and Public Holidays.

While works will predominantly be undertaken during standard construction hours, from time-to-time activities will need to take place outside of these hours. During March, the following key site works will require out-of-hours activities:

 Delivery / removal of additional excavation machinery and equipment to / from site

#### Machinery and equipment delivery

Due to restrictions on heavy vehicle movements in the CBD, large machinery and equipment must be off the roads by 5am, and hence delivered or removed from site in the early hours of the morning.

In March, large machinery including excavators and associated equipment may be delivered or removed from site before 5am. Please note machinery will not commence operation until standard construction hours.

Works notifications including further detail about outof-hours activities to be undertaken in March will be distributed ahead of time.

## Easter shutdown period

Over the Easter long weekend, major works on site will cease from Friday 29 March 2024 until Monday 1 April 2024.

Any queries can be directed to the Ethos Urban community enquiries contact in the footer, where someone will respond to you as soon as possible.

## What you might notice

Equipment to be used during March will include various specialist machinery including:

- Anchoring drills
- Piling rig and associate mobile crane
- · Elevated work platforms and access equipment
- · Various trucks to remove material from site
- Large excavators and a dozer with various attachments
- Dump trucks, tipper trucks and work vehicles.

### Planning update

The SSDA N.03 for the Public Domain and Bridges is currently under assessment with NSW Department of Planning, Housing and Infrastructure. This marks the final major application that will be assessed for the project.

The SSDA N.03 seeks approval for the delivery of 10,000sqm of public open space including:

- 3,500sgm Waterfront Garden
- Widened Waterfront Promenade
- New and upgraded pedestrian bridges
- New public walkways throughout the site

